NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NEWZ/BBMP/DDZ/2018-19 Date:-04-04-2019

To,
The Executive Engineer,
Dasarahaali Division
Hesaraghatta Main Road
Bangalore-560073

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Developments UGD Works in Mallasandra Ward No 13 In Shettyhalli Sub Division

Item No	Description of work	Unit	Qty
1	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and	Cum	63.54
2	KSRRB 300-49. Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by manual means without disturbing the base and stacking	Sqm	60.00
3	KSRB 2-2.2 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in	Cum	869.04
4	Stone dust / Grit Page No.II PW,P&IWTD SR 2018-19	Cum	153.25
5	KSRB 12.-1.1 : Providing and laying in position to required level or slope 230mm internal diameter salt glazed stoneware pipes grade A and jointing with stiff mixture	Mtr	422.00
6	Providing and laying reinforced cement concrete pipe NP2 for culverts including pointing ends, and fixing collars with cement mortar 1:2 including cost of all	Mtr	48.00
7	Filling available earth around pipe lines cable in layers not exceeding 20cms, in depth compacting each deposited layer by ramming after watering with lead upto 50m and	Cum	434.52
8	KSRB 12-5.3 : Constructing brick masonry circular type manhole 1.22 m internal dia at bottom 1.68 m deep and 0.56m dia at top, with table moulded and non modular	No's	24.00
9	KSRRB M400- Wet Mix Macadam KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam	Cum	70.50
10	KSRRB M600-1. Construction of dry lean cement concrete mix CC1:5:10 with OPC cement @160Kgs, with 25mm and down size graded granite metal coarse aggregate	Cum	70.50
11	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any	Cum	70.50

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Newzen Consultants Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner